## CENTRAL COALFIELDS LIMTED RANCHI

															E-IV	
				DETAILS C	CONTRACT	S/TENDERS	S/PURCHA	SES CONC		RING THE I	MONTH OF	<b>JULY 2010</b>	)			
Tender No.	ltem/nature of work	Mode of tender enquiry	Date of Publ.of tender	Type of Bidding (Single/Two Bid system)	Last dt.of receipt tender		of parties	Nos.&Name of parties not qualified after tech.evaluati on	contract	Contract No.& Date	Name of Contractor	Value of Contract (Rs.lakhs)	Scheduled date of completion of supplies/ work	of start of	Actual date of completion of work/supplie s	Reasons for delay if any
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
<b>BCW ARE</b>	EA													D	EPARTMEN	IT : CCWE
GM(WS)/SO (T)/BCW/T/KT W/10/1151 Dated : 04.02.10	Loading of Clean Coal/Washed Coal Power into railway wagons from RLB emergency stock yard of Kathara Washery by contractor's pay loader.	Open Tender	06.02.10	Two	24.02.10	Two	(Two) M/S Md.Izrail & M/S BKB Transport Pvt.Ltd.	NIL	Yes	0334 dt.07.07.10	M/S Md.Izrail	13.80	NIL	NIL	NIL	
BARKA-S	SAYAL AR	EA												DE	PARTMEN	T : MININ
								NIL								
<b>HQ-CIVIL</b>															DEPARTME	ENT : CIVI
02 of 2010- 11 vide ref.no.GM©/ Tender/2010- 11/431,dated 24th.April 2010	Construction of Community Hall with verandah and toilet at Simer Toli village under CCL,CRS Scheme	Through publication in New Paper and CCL website	In CCL website on 04.05.2010 and Hindustan Ranchi,05.05.2 010	system	upto 3.00 PM on 15.05.2010	02(Two)	Two Tenderers qualified 1.M/s A.K.Enterprise s 2.Manoj Kumar	None	Yes awarded to Lowest Tenderer	GM©/1084/C ommunity Hall/CD/2010/ 714,dated 01 July 2010	Manoj Kumar Vidyapati Nagar,Kanke Road,Ranchi	Rs.12,66,159= 05	06 (Six) months	10.07.2010	09.01.2011	N.A.

04 of 2010- 11SI.no.ii vide ref.no. Tender/2010- 11/490,dated 06th.May 2010	Construction of Community Center (50' x 18') in Sonakhap Village,Chama, Kanke Block under CD Programme of CCL.		In CCL website on 18.05.2010 and Prabhat Khabar, Ranchi,14.05.2 010	Two Bid system	Upto 3.00 PM on 29.05.2010	02(Two)	Two Tenderers qualified 1. Radheshyam agrawal 2.M/s Manoj Kumar	None	Yes awarded to Lowest Tenderer	GM©/1085/C ommunity Center/CD/20 10/713,dated 01 July 2010	M/s Manoj Singh,Mandir Kothi Near Gandhinagar Gate,Kanke Road,Ranchi	Rs.7,41,030=1 5	06 (Six) months	10.07.2010	09.01.2011	N.A.
06 of 2009- 10 vide ref.no.GM©/ Tender/2009- 10/61,Dated 16th.January 2010	Providing of floor and wall tiles in passage of Male/Female Surgical ward,Gynae ward,Labour room and Kitchen dpassage in ground floor and Male/Femal Ortho ward,Eye ward in first floor at Central Hospital,Naisa rai		In CCL website on 23.01.2010 and Danik Jagaran,Ranchi ,26.01.2010	Two Bid system	Upto 3.00 PM on 10.02.2010	03 (Three)	One Tenderer qualified 1.M/s Gautam Construction	02 (Two) Nos. 1. Deepak Kumar 2.M/s R.K.Builders	Yes awarded to single eligible Tenderer.	GM©/1086/C HN/2010/731, dated 5th.July 2010	Construction,F	Rs.11,53,128= 93	03 (Three) months.	N.A.	N.A.	N.A.
08 of 2009- 10 vide ref.no.GM©/ Tender/2009- 10/283,Dated 19th.March 2010	Repair maintenance of "B" type (D/S) quarters in old colony at Central Hospital Naisarai	Through publication in New Paper and CCL website	In CCL website on 27.03.2010 and Danik Jagaran,Ranchi ,28.03.2010	Two Bid system	Upto 3.00 PM on 09.04.2010	04 (Four)	Three tenderer qualified. 1.M/s Gautam Construction 2.Lallan Singh 3.Vinod Kr.Jain	01(one) No. 1.Jagdish Kumar	Yes awarded to Lowest Tenderer	GM©/1087/C HN/2010/809, dated 21st.July 2010	Shri Vinod Kumar Jain,Chandrika Singh Colony,Thana Chowk,Ramga rh Cantt.Distt- Ramgarh	Rs.5,77,101=1 5	03(Three) months	N.A.	N.A.	N.A.

09 of 2009- 10 vide ref.no.GM©/ Tender/2009- 10/284,Dated 19th.March 2010	Construction of parking area alongwith boundary wall fro Demarcation of additional area at Gandhi Nagar Hospital,CCL,R anchi	Through publication in New Paper and CCL website	In CCL website on 27.03.2010 and Aaj,Ranchi, 28.03.2011	Two Bid system	Upto 3.00 PM on 14.04.2010	03 (Three)	Three tenderer qualified. 1.M/s Engineering Construction 2.Radheshyam Agarwal 3.M/s Vikas Construction	None	Yes awarded to Lowest Tenderer	GM©/1088/G NH/2010/852, dated 31st.July 2010	Sri Radheshyam Agarwal,Peace Road Lalpur,Near Holi Cross School Ranchi.	Rs.24,48,670= 08	05(Five) months	N.A.	N.A.	N.A.
HQ-MM														DEPAF	RTMENT : P	URCHASE
MM(P)/GNH/ 10-11/R(II)- 22/SURG.ST APLERS[09- 10]08 DATED 09/07/10	Surgical Staplers	LTE	9/7/2010	Two Bid system	28/01/10	2	2	NA	L1	MM(P)/GNH/ 10-11/R(II)- 22/SURG.ST APLERS[09- 10]08 DATED 09/07/10	M/S Kailash Surgicals[P] Ltd.,Ranchi [for J & J make]	Rs.2.17 Lakhs				
MM[P]/GNH/ 10-11/R[II]- 16/Path Reagent/[09- 10] 09 Dated 12/07/10	Path Reagent	STE	17/02/2010	Single Bid	8/3/2010	1	1	NA	Proprietary	MM[P]/GNH/ 10-11/R[II]- 16/Path Reagent/[09- 10] 09 Dated 12/07/10	M/S Kopran Laboratories Ltd.[for olympus make]	4.08 Lakhs				
MM[P]/GNH/ 10-11/REV PT-II/P- 22/FIBRE OPTIC LIGHT CABLE/11	Fibre Optic Light Cable	STE	NA	NA	NA	NA	NA	NA	Proprietary	MM[P]/GNH/ 10-11/REV PT-II/P- 22/FIBRE OPTIC LIGHT CABLE/11	M/S Vishal Surgicals Equipment Co.PVT.LTD	0.39 Lakhs				
MM[P]/GNH/ 10-11/R[II]- 05/Anti Rabies Vaccine[08- 09]/10 Dated 19/07/10	Anti Rabies Vaccine	LTE	22/3/2010	Single Bid	14/4/2010	2	2	NA	L1	MM[P]/GNH/ 10-11/R[II]- 05/Anti Rabies Vaccine[08- 09]/10 Dated 19/07/10	M/S Indian Immunological Ltd.Hyderabad	5.33 Lakhs				

MM[P]/GNH/ 10-11/REV PT-II/P- 46/NURSING APPLIANCE S [PLASTIC & GLASS ITEM]	Glass Syringe	LTE	13/04/2010	Two Bid system	4/5/2010	2	2	NA	L1	MM[P]/GNH/ 10-11/REV PT-II/P- 46/NURSING APPLIANCE S [PLASTIC & GLASS ITEM]	M/S Manvee Enterprises	1.15 Lakhs				
ARGADA	AREA									•				DE	PARTMEN	T : MINING
1	Coal Loading & Transportation	Open Tender through News Papers & CCL website	18.05.2007	Two Bid system	11.06.2007	Two	1.Shri Raju Gupta,Gidi-A 2.Babulal Gupta,Gidi'A'	NIL	Yes	Agreement No.CGM(A)/ SO(M)(A)/CT /GDA/07/152 Dt.06/07.11.2 007	Shri Raju Gupta,Gidi'A'	163.05	03.10.2010	04.10.2007	22.07.2010	Not Applicable (work completed)
2	Coal Loading & Transportation	Open Tender through News Papers & CCL website	10.01.2007	Two Bid system	01.02.2010	Three	Shri Raju Gupta,Gidi'A'	1.Sri Babulal Gupta,Gidi'A' 2.Sri Dhiraj Singh	Yes	Work Award No.AGM(A)/ Min/CT/GDA/ 2010/11 Dt.17/18.5.20 10	Shri Raju Gupta,Gidi'A'	218.76	22.07.2013	23.07.2010	NA	Not Applicable (work started on 23.07.2010)
3	Coal Loading & Transportation	Open Tender through News Papers & CCL website	08.04.2007	Two Bid system	02.05.2007	Two	1.Shri Raju Gupta,Gidi-A 2.Babulal Gupta,Gidi'A'	NIL	Yes	Agreement No.CGM(A)/ SO(M)(A)/CT /GDC/08/205 Dt.14.01.200 8	Shri Raju Gupta,Gidi'A'	275.25	17.10.2010	18.10.2007	NA	Not Applicable
4	Coal Loading & Transportation	Open Tender through News Papers & CCL website	19.08.2008/20 .08.2008	Two Bid system	08.09.2008	Two	1.Shri Raju Gupta,Gidi-A 2.Babulal Gupta,Gidi'A'	NIL	Yes	Agreement No.CGM(A)/ CT/REL/09- 12/33 Dt.04.06.200 9	Shri Raju Gupta,Gidi'A'	185.52	29.03.2012	30.03.2009	NA	NA
5	Reject Transportation	Open Tender through News Papers & CCL website	25.08.2007	Two Bid system	17.09.2007	Two	1.Shri Saryu Gope 2.M/S Chenani Transport	NIL	Yes	Agreement No.CGM(A)/ SO(M)(A)/Rej ect Trans/GDW/ 08/217 Dt.25.01.200 8	Shri Saryu Gope	109.8	23.09.2010	24.09.2007	NA	NA

HQ-MM														DEPAR	RTMENT : N		
MM(P)/III/P&	Constant for	STE	<u>г г</u>	Cinala	4.0.00	0.5.5	0	M/s P&M	NI ( A	0101721210-	Coorden	338	within 12	DEFAI			
H2300XPAL	Spares for P&H	STE		Single	4.6.09	One	One	Mining	N/A	066	Spares for P&H 2300	338	months				
	2300XPALR							Equip,USA			XPALR Shovels		monuns				
dt.18.04.09	Shovals							Equip,03A		2.01.07.10	AFALIN SHOVEIS						
N.K. AREA														DE			
								NIII									
								NIL									
RAJRAPP	A AREA													DE	PARTMEN	T : MINING	
								NIL									
<b>CRS AREA</b>	4													DEPAF	RTMENT : N	IM DEPTT.	
								NIL									
B&K AREA	Δ												DEPARTMENT : MINING				
GM(B&K)/SO T		Open tender	20/04/2010	Two	11/5/2010	Two	2(two)nos.		TCR for award	Award letter	M/s Ajay	Rs.25,58,000/-	18.12.2010	19.06.2010	N/A	N/A	
(M)/CT/BKO/	of Coal by	opentender	Sr.PRO,CCL,Ra		11, 3, 2010	100	and M/s			No.GM(B&K)	Transport	113.23,30,000	10.12.2010	15.00.2010			
SW(W)/09	CTTs from		nchi				LLMPSS		under process	/SO(M)/CT/B	Co.,Phusro						
Di Lucia Lina	surface stock						Ltd.,Baidkaro			KO/SW(W)/7							
10	yard at DD						& M/s Ajay			5							
	, Mine of						Transport			Dtd.18.06.10							
	Bokaro						Co.Phusro										
	Colliery to																
	Swang																
	Washery and																
	, loading by CPL																
	. Distt12.50																
	КM																

No GM(B&K)	Transportation	Onen tender	05/06.07.10	Two	02.08.10	tu 0	N/A									
/SO(M)/CT/K	of raw coal by	Open tender	05/06.07.10	TWO	02.08.10	two	N/A									
G(W)/Stock/			by													
85 Dated	Contractor's		Sr.PRO,CCL,Ra													
30.06.2010	tipping trucks		nchi													
30.00.2010	from Kargali															
	Washery Stock															
	and uloading															
	mechanically															
	at Kargali															
	Washery															
	bunker No.4 &															
	7 and															
	deshaling															
	plant after															
	weighment at															
	Kargali															
	Washery															
	weighbridge															
	and loading by															
	Contractor's															
	Pay Loader.															
No.GM(B&K)	Transportation	Open tender	05/06.07.10	two	02.08.10	two	N/A									
/SO(M)/CT/K	of (E	-	by													
aro/KG(W)/8	grade)Coal by		, Sr.PRO,CCL,Ra													
7 Dated	CTTs from QBS		nchi													
30.06.2010	to Kargali															
	Washery															
	bunker No.4 &															
	7 and Karo															
	surface stock															
	to Kargali															
	Washery															
	bunker No.4 &															
	7 and loading															
	by CPL															
1																