							CENTRAL COALFI									
							RANC								ANNEXURE-IV	<u>(</u>
							CHASES CONC			-	-					
Tender No.	Item/nature of work	Mode of tender enquiry	Date of Publ.of tend	er Type of Bidding (Single/Two Bid system)	Last dt.of receipt tender	Nos.of tender received	Nos.&Name of parties qualified after tech.evaluation	Nos.&Name of parties not qualified after tech.evaluation	Whether contract awarded to Lowest tender/ evaluation L	Contract No.& Date 1	Name of Contractor	Value of Contract (Rs.lakhs)	Scheduled date of completion of supplies/ work	Actual date of start of work/ supplies	Actual date of completion of work/supplies	Reasons for dela if any
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
MM (HQ)										CM/D	, 			1		1
Depot Agreement	Supply of Spares against valid DA	Depot Agreement				NA				CM(P- I)/HEMM/C.I./P hase-III/16- 17/118 Dt 22 11 2016	M/s. Larsen & Toubro Limited,	209.75	As per Depot Agreement	-	-	-
Depot Agreement	Supply of Spares against valid DA	Depot Agreement	NA							CM(P- I)/HEMM/C.I./P hase-III/16- 17/119 Dt.22.11.2016	M/s. BEML Ltd.,	204.53	As per Depot Agreement	-	-	-
Nomination Basis	Iron & Steel Material	NA	NA	NA	NA	NA	NA	NA	NA	078/01/02/02/1 6/127 Dt.29.11.16	M/s. Steel Authority of India Limited,	239.28	Delivery order to be issued immediately	-	-	-
Nomination Basis	Iron & Steel Material	NA	NA	NA	NA	NA	NA	NA	NA	078/01/02/02/1 6/128 Dt.29.11.16	M/s. Steel Authority of India Limited,	474.9	Delivery order to be issued immediately	-	-	-
ARGADA AREA	(MINING)													•···		
NIL	(0))(!!)					NIL								NIL		
ARGADA AREA			T		Γ	T		T	T	1	<u>г</u>		T	T		
SO(C)(A)/Quot./16- 17/7167-7205 dt. 19/7/16	Repairing and maintenance of qtr. no.2B-08 occupied by P.O. Gidi-A	A) Hoisting onWebsiteB) Circulation	N/A	Two Bid	04.08.2016	2	2 Jawahar Lal Rai Chandra Sekhar Singh	All Parties qualified	Awarded to L1	552 Dt.03.11.16	Jawahar Lal Rai	84720.52	26.11.16	12.11.16	Work in Progress	
SO(C)(A)/Quot./16- 17/7167-7205 dt. 19/7/16	Replacement of damaged sheet of CHP Sub-station at Gidi-A	A) Hoisting on Website B) Circulation	N/A	Two Bid	04.08.2016	2	2 Muktar Singh Chandra Sekhar Singh	All Parties qualified	Awarded to L1	553 Dt.03.11.16	Muktar Singh	97084.15	26.11.16	12.11.16	Work in Progress	
SO(C)(A)/Quot./16- 17/6065-102 dt. 28.6.16	Urgent misc. repairing works of AKC Gidi-A and S.V.M School of GM's Colony respectively under GM Unit. Sirka	A) Hoisting on Website B) Circulation	N/A	Two Bid	12.7.16	2	2 Niranjan Prasad Umashankar Prasad	All Parties qualified	Awarded to L1	554 Dt.03.11.16	Niranjan Prasad	101193.12	21.11.16	12.11.16	Work in Progress	
SO(C)(A)/Quot./16- 17/6065-102 dt. 28.6.16	Day to day repair & maintenance of main rising pipe line from Sirka plant to over head tank near dispensary under GM Unit Sirka (period 1 year)		N/A	Two Bid	12.7.16	2	2 Niranjan Prasad Umashankar Prasad	All Parties qualified	Awarded to L1	555 Dt.03.11.16	Niranjan Prasad	104105.68	11.11.17	12.11.16	Work in Progress	
SO(C)(A)/Quot./16- 17/6065-102 dt. 28.6.16	R/M of pump motor platform shed at Pokharia under Sirka Group	A) Hoisting on Website B) Circulation	N/A	Two Bid	12.7.16	2	2 Niranjan Prasad Umashankar Prasad	All Parties qualified	Awarded to L1	556 Dt.03.11.16	Niranjan Prasad	93980.89	26.11.16	12.11.16	Work in Progress	
SO(C)(A)/e- Tender/2016- 17/10258 Dated:31.08.2016	Through rep. & maint. Along with temporary additional toilet & kitchen room at Tongi Club under G.M Unit.	A) Hoisting on Website B) Circulation	N/A	Two Bid	28.09.16	3	Bharat Gope Niranjan Prasad Shambhu Mahto	All Parties qualified	Awarded to L1	558 Dt.05.11.16	Bharat Gope	8,06,686.32	12.1.17	14.11.16	Work in Progress	
SO(C)(A)/Quot./16- 17/6065-102 dt. 28.6.16	Emergent repairing of collapsed boundary wall (Back side) of C type qtr. no. C/S/S-33 & 34 at Argada Colliery under Sirka Group.	A) Hoisting on Website B) Circulation	N/A	Two Bid	12.7.16	2	2 M/s. Parwej Alam Bharat Gope	All Parties qualified	Awarded to L1	559 Dt.05.11.16	M/s. Parwej Alam	72323.44	28.11.16	14.11.16	Work in Progress	
SO(C)(A)/e- Tender/2016- 17/6003-23 Dated: 28/06/2016	Constr. Of drain septic tank rep. of drain and replacement of old pipe line for water supply at Gidi C colliery. Under Kayakalap scheme	B) Circulation	N/A	Two Bid	23.07.16	2	2 M/s. Hariom Contr. Rajesh Kumar Sharma	All Parties qualified	Awarded to L1	560 Dt.07.11.16	M/s. Hariom Contr.	4043912.27	15.03.2016	16.11.16	Work in Progress	
SO(C)(A)/Quot./16- 17/6065-102 dt. 28.6.16	Repair of the pump room at Sirka plant under Sirka group	A) Hoisting on Website B) Circulation	N/A	Two Bid	12.7.16	2	2 Dhanelal Bedia Parwej Alam	All Parties qualified	Awarded to L1	567 Dt.8.11.16	Dhanelal Bedia	51175.22	01.12.16	17.11.16	Work in Progress	

	<u> </u>													
O(C)(A)/Quot./16- 7/6065-102 dt. 8.6.16	places in Washery plant	A) Hoisting onWebsiteB) Circulation	N/A	Two Bid	12.7.16	2 Janardan Singh Chandra Sekhar Singh	All Parties qualified	Awarded to L1	572 Dt.12.11.16	Janardan Singh	82232.72	5.1216	21.11.16	Work in Progress
O(C)(A)/e- ender/2016- 7/6434-54 vated: 04/07/2016	Exc. W/Shop at Gidi-A	A) Hoisting on Website B) Circulation	N/A	Two Bid	28.716	3 M/s. BD Enterprises Chandra Sekhar Singh Vijay Kumar Singh	All Parties qualified	Awarded to L1	602 Dt.18.11.16	M/s. BD Enterprises	1069783.67	10.01.17	28.11.16	Work in Progress
O(C)(A)/e- ender/2016- 7/5913-33 vated: 27/06/2016	Constr. Of drain septic tank rep. of drain and replacement of old pipe line for water supply at Religara colliery. Under Kayakalap scheme	A) Hoisting on Website B) Circulation	N/A	Two Bid	23.07.16	3 Rajesh Kr. Sharma Hariom Const. Girija Singh	All Parties qualified	Awarded to L1	618 Dt.18.11.16	Rajesh Kr. Sharma	4764587.98	27.03.17	28.11.16	Work in Progress
O(C)(A)/Quot./16- 7/7167-7205 dt. 9.07.16	R/M of safety work at Religara Colliery	A) Hoisting on Website B) Circulation	N/A	Two Bid	4.08.16	2 Uma Shankar Pd M/S R.S. Const.	All Parties qualified	Awarded to L1	619 Dt.21.11.16	Uma Shankar Pd	132138.11	15.12.16	30.11.16	Work in Progress
O(C)(A)/Quot./16- 7/6065-102 dt. 8.6.16	Collion	A) Hoisting on Website B) Circulation	N/A	Two Bid	12.07.16	Uma Shankar Pd 2 Niranjan Prasad	All Parties qualified	Awarded to L1	690 Dt.21.11.16	Uma Shankar Pd	43054.99	15.12.16	30.11.16	Work in Progress
O(C)(A)/Quot./16- 7/6065-102 dt. 8.6.16	Providing PCC on the inclined portion of washing platform at Gidi-C	A) Hoisting on Website B) Circulation	N/A	Two Bid	12.07.16	Uma Shankar Pd 2 Niranjan Prasad	All Parties qualified	Awarded to L1	621 Dt.21.11.16	Uma Shankar Pd	116716.86	15.12.16	30.11.16	Work in Progress
O(C)(A)/Quot./16- 7/7167-7205 dt. 9.07.16	Annual repair & maintenance of Durga Mandap and public place etc. at workers colony at Gidi-C Colliery.	A) Hoisting on Website B) Circulation	N/A	Two Bid	04.08.16	Uma Shankar Pd 2 Hukumnath Mahto	All Parties qualified	Awarded to L1	622 Dt.21.11.16	Uma Shankar Pd	194508.19	15.12.16	30.11.16	Work in Progress
O(C)(A)/e- ender/2016-17/ 0336 lated: 01.09.2016	Garbage bushes and unwanted material of the G.M Colony under G.M	A) Hoisting on Website B) Circulation	N/A	Two Bid	22.09.16	M/s. Parwej AlamBharat Gope 3 SAMBHU MAHTO	All Parties qualified	Awarded to L1	625 Dt.24.11.16	M/s. Parwej Alam	483568.24	01.12.2017	01.12.2016	Work in Progress
O(C)(A)/Quot./16- 7/7878 dt26.07.16		A) Hoisting on Website B) Circulation	N/A	Two Bid	10.08.16	S.N. Singh 2 M/s R.S. Const.	All Parties qualified	Awarded to L1	634 Dt.29.11.16	S.N. Singh	43368.56	23.12.16	09.12.16	Work in Progress
O(C)(A)/e- ender/2016-17/ 0337 vated:01.09.2016	Constr. Of 2 nos. toilet complex at Excv. Work shop and one no. at CHP at Gidi-A	A) Hoisting on Website B) Circulation	N/A	Two Bid	28.09.16	Rakesh Ranjan Hariom 2 Const.	All Parties qualified	Awarded to L1	637 Dt.30.11.16	Rakesh Ranjan	875798.02	09.03.17	10.12.16	Work in Progress
O(C)(A)/Quot./16- 7/6065-102 dt. 8.6.16	Group	A) Hoisting on Website B) Circulation	N/A	Two Bid	12.07.16	Dhane Lal Bedia 2 Jugal Kishore	All Parties qualified	Awarded to L1	638 Dt.30.11.16	Dhane Lal Bedia	97598.88	24.12.16	10.12.16	Work in Progress
ARKA-SAYAL														
49	Spares for BD 355 Dozer	e-tender	06.10.16	Two Bid	17.1016 1	1,M/s.BEML Limited	Nil	Yes	S.O(MM)/ R/S (B-S)/ SND/ 020216-120	M/s.BEML Limited , Ranchi	11.51	Within 7 days from the date of receipt of S.O	10.11.16	Due
									dt. 08.11.16					
ATHARA AREA	<u>\ (E&M)</u>								dt. 08.11.16					